

N.I.R.W.S.Minor Works Orders - Sanction 790Statement of M.W.O's to 14. 6. 60

11/13 A

Minor Works Order No.	Date of Issue	Nature of Job	Total Estimated Cost	Actual Final Cost
M.W. 1000		Safety Balancers for Crane Pendant Control	£ 51	£
M.W. 1001	2.12.59	Electrical additions and alterations to Lab. 3.	150	
M.W. 1002	26.11.59	Cupboard for Room 1-6 in Building 470.1	55	
M.W. 1003	2.12.59	Remove surplus water supplies and fit shelves in Resin Lab.	10	
M.W. 1005	4.12.59	Supply and erection of Prefabricated Garages adjoining Building 470.1	153	153
M.W. 1006	8.12.59	Extension of Services duct, Building 470.1.	20	
M.W. 1007	29.12.59	Fit closing spring to door - Building 412.	10	
M.W. 1008	30.12.59	Fitting "Briton" type closing and damping mechanism to Toilet Doors, Building 470.1	50	
M.W. 1009	31.12.59	Construct temporary road and additional hard standing in vicinity of Matthew Hall's Site Office.	400	
M.W. 1011	11.1.60	Demolition of Inversion Tower and removal of all materials, at rear of Lab. and Office Block.	300	
M.W. 1012	21.1.60	Enlargement of bellmouth between Road No. 3 and Nimrod Experimental Area.	150	
M.W. 1014	8.2.60	Lay footpath from Road No. 1, west of Building 412, 470 area.	200	
M.W. 1015	11.2.60	Alterations and additions to roof lights Lab. 2 - 470.1.	400	
M.W. 1016	11.2.60	Lay footpath from entrance Building 470.1 to 412.9	500	
M.W. 1017	22.2.60	Fitting of ventilation to Lab. 3 - Amendment No. 3 - Number of fans increased to three. Exhaust ducting modified to suit.	476	
M.W. 1018	13.4.60	Remove starters from fans Building 470.1	2	
M.W. 1019	6.5.60	Sinking of 12" cable duct with 3 off 6" dia ceramic pipes, between Building 470.1 and 470.2.	400	
M.W. 1020	11.5.60	Removal of concrete blocks from N.R.C. Building and erection of Shielding Wall outside P.L.A. Experimental area, Building 412.	500	

Minor Works Order No.	Date of Issue	Nature of Job	Total Estimated Cost	Actual Final Cost
M.W. 1021	13.5.60	Cleaning of area around 412 Site. Laying additional paths etc.	£ 600	£
M.W. 1022	31.5.60	Modify door frame and doors between Building 470.2 and extension	10	
M.W. 1023	3.6.60	Services of carpenter to box in hot water supply pipe in Store, Lab. 1, Building 470.1	10	
M.W. 1024	8.6.60	Manufacture 8 off Direction Sign Boards.	80	
M.W. 1025	8.6.60	Install ventilator fan - Building 470.8.	20	
M.W. 1026	13.6.60	Paint wall and floor chamfers of Experimental Hall Tunnel. Building 470.1.	50	
Total of completed M.W.'s.			2	111
Total			4,599	153

G. H. Venn
Estimates and Sanctions Group

Rutherford Laboratory,
Building 412.10,

15th June, 1960.